EXTENSION OF TIME PROPOSAL

1	Name of Work	Constrction of Drain and Culverts in Thanisandra Village and Saraipalya and Surrounding area in ward No. 06 New Ward NO. 07
2	Amount of Work Portion	Rs. 3,00,02,413.00
3	Estimated Cost	300.00 Lakhs
4	Name of Contractor	Sri. K Lakshmi Narayana Reddy
5	Agreement No	
6	No and date under which work order issued	BBMP/EE/BTP/WO/114/2022-23, Date: 07.02.2023
7	Time limit originally fixed for completion	120 Days
8	Date of application by the contractor for granting extension of time	3.6.23.
9	Date of receipt of application in the sub division office	3.6.23
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	80 Days.
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	85 Days
15	Date of recommending time limit applied for	6.6.23 to 31.8.23
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Est. Enclosed
18	Probable time required for completion of remaining work	31.8.23.
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work Deleyed due to BWSSB water supply sanitory work and road improvement work, hence time extension may be sanctioned with out penalty.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT may be Approved with nominal penalty.

Assistant Engineer

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Executive Engineer
Byatarayanapura Division, Bangalore-92.
ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು,
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ,
ಬೃ.ಬೆ.ಮ.ಪಾ. ಬೆಂಗಳೂರು.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ